

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O.C.C. Form C-103
 NEW MEXICO OIL CONSERVATION COMMISSION
 FEB 21 1 20 PM '67

Supersedes Old
 C-102 and C-103
 Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Southland Royalty Company	5. State Oil & Gas Lease No.
3. Address of Operator 1405 Wilco Bldg., Midland, Texas 79701	7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>J</u> <u>2120</u> FEET FROM THE <u>East</u> LINE AND <u>2120</u> FEET FROM THE <u>South</u> LINE, SECTION <u>28</u> TOWNSHIP <u>9-S</u> RANGE <u>33-E</u> NMPM.	8. Farm or Lease Name O. D. McCoy
	9. Well No. 1
	10. Field and Pool, or Wildcat Undesig. (Flying M Ext.)
15. Elevation (Show whether DF, RT, GR, etc.) 4328.5 G.L.	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1708.

Spud well @ 12:30 p.m., 2-16-67.
 Drill 12 1/4" hole to 365'.
 Ran 11 jts 8 5/8" 24# J-55 casing set @ 359'. Cement w/125 sx regular cement plus 100 sx regular w/2% calcium chloride. Cement circulated.
 Plug down at 7:30 p.m., 2-16-67. WOC 24 hrs. Test casing at 1000 psi for 30 min. - hold O.K.
 Drill ahead 7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>C.H. Can</u>	TITLE <u>District Engineer</u>	DATE <u>2-20-67</u>
APPROVED BY <u></u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		