

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

MAR 15 11 51 AM '67

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-1763	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Bell Petroleum Company		State <u>K</u>
3. Address of Operator		9. Well No.
P. O. Box 1538 - Midland, Texas 79701		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM		
THE <u>West</u> LINE, SECTION <u>21</u> TOWNSHIP <u>11-S</u> RANGE <u>33-E</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
<u>4258.3' GR</u>		<u>Lea</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 4 PM 3/2/67. Set 13-3/8" csg. at 388' w/400 sx. Reg. 2% CaCl; cement circulated. Plug down at 2:30 AM 3/3/67. WOC 18 hours and pressure tested 30 mins. w/500#, test okay.

Set 8-5/8" csg. on 3/9/67 at 3850' (2230' of 21# J-55 & 1632' of 32# J-55) cemented w/350 sx. Reg. 2% CaCl; plug down at 2 AM; WOC 19 hours; tested 8-5/8" and BOP Manifold w/1000# for 30 mins; test okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Production Clerk DATE March 14, 1967

APPROVED BY [Signature] TITLE  DATE

CONDITIONS OF APPROVAL, IF ANY: