

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

MAR 10 11 43 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Southland Royalty Company	8. Farm or Lease Name Epperson
3. Address of Operator 1405 Wilco Bldg., Midland, Texas 79701	9. Well No. 3
4. Location of Well UNIT LETTER O , 660 FEET FROM THE South LINE AND 2110 FEET FROM THE East LINE, SECTION 24 TOWNSHIP 11-S RANGE 33-E N.M.P.M.	10. Field and Pool, or Wildcat Undesig. (Inbe-Penn. Ext.)
15. Elevation (Show whether DF, RT, GR, etc.) 4217.6' GR	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well @ 6:30 p.m., 3-6-67. Drilled 15" hole to 360'. Ran 9 jts 11 3/4" 42# H-40 ST&C casing set @ 352'. Cemented w/300 sx regular w/2% c.c. Cement circulated. Plug down @ 5:15 a.m., 3-7-67. WOC 24 hrs. Test BOP and casing @ 1000 psi for 30 minutes - held O.K. Drill ahead w/11" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C.H. Carr TITLE District Engineer DATE 3-8-67

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: