

3-Comm Oil & Gas
2-New Orleans File
1-Midland File
1-Kermitt File

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NOTICE O.C.C.
NEW MEXICO OIL CONSERVATION COMMISSION
APR 20 11 57 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K2653
6. Unit Agreement Name None
8. Farm of Lease Name State of New Mexico
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
NATURAL GAS AND OIL CORPORATION

3. Address of Operator
206 First Savings Building, Midland, Texas

4. Location of Well
UNIT LETTER **N** **1,975.8** FEET FROM THE **West** LINE AND **660** FEET FROM THE **South** LINE, SECTION **2** TOWNSHIP **11S** RANGE **33E** NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
4,237 G.I.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIATION WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 12 jts (375.06') 13-3/8" 48# H-40 ST&C new Armco csg. Set @ 370.56' R.B. Cemented w/400 sx Reg Neat w/2% (8 sx) Calcium Chloride. Circ est 65 sx to pit & left 25' cement in csg. Plug down at 7:45 A.M. 4-10-67. W.O.C. 14-3/4 hrs (10:30 P.M. 4-10-67) Test csg prior to drilling out shoe w/600# for 30 minutes. No loss in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *J. Steele* TITLE Div. Prod. Supt. DATE 4-19-67

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: