

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
OG 1319

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling Well	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
Southern Natural Gas Company	State of <del>Utah</del> "D"
3. Address of Operator	9. Well No.
	1
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER B, 510 FEET FROM THE North LINE AND 2110 FEET FROM THE East LINE, SECTION 11 TOWNSHIP 11-S RANGE 33-E NMPM.	N. E. Bagley Wolfcamp
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4,244' KB	Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	
OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

A 25 sack cement plug was placed at 8,966'.  
A 25 sack plug was placed @ 8,596'.  
A 25 sack plug was placed @ 7,472'.  
A 25 sack plug was placed @ 6,630'.  
A 25 sack plug was placed @ 5,225'.  
A 25 sack plug was placed @ 3,889' - in and out of the 8-5/8" csg. @ 3,865'. Heavy mud was placed between plugs. This work was done with the drilling rig and was completed on July 17, 1967.

RECEIVED

DEC 12 1967

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE Petroleum Engineer

DATE

APPROVED BY

TITLE

DATE