

MAYO MARRS CASING PULLING INC.  
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD  
ATTN: CHRIS WILLIAMS  
Lease: PRUITT "A" # 2  
OPERATOR: COM-TEK RESOURCES, INC.  
NORTH LEA JOINT VENTURE  
Project: P & A

---

3-12-02  
MOVE IN RIG UP - SHUT DOWN

3-13-02  
POOH WITH RODS @ 625' (23 RODS) - TRY TO UNSET ANCHOR ON TUBING - STUCK - RIH  
WITH ROD FISHING TOOL - COULD NOT UNSET PUMP - BACKOFF RODS @ 375' - SCREW  
BACK TOGETHER - BACKOFF AGAIN - LAY DOWN 123 RODS - CLOSE IN WELL  
(10 HRS RIG TIME) (BACKOFF TOOL, OVERSHOT)

3-14-02  
POOH WITH TOTAL OF 164 RODS - TIGHTEN RODS GOING IN HOLE - BACKOFF RODS -  
POOH WITH TOTAL OF 165 RODS - PREPARE TO CUT TUBING -  
(11 HRS RIG)

3-15-02  
RIH & CUT TUBING @ 4129' - LAY DOWN 1 JOINT - SHUT DOWN DUE TO HIGH WINDS  
(4 HRS RIG) (WIRELINE CUT)

3-18-02  
POOH WITH TUBING - RIH WITH 5 1/2" PACKER & SET @ 3812' - LOAD BACKSIDE WITH 70  
BBLs BRINE - PUMP 20 BBLs DOWN TUBING - BACKSIDE WENT ON VACUUM - POOH WITH  
PACKER - RIH OPEN-ENDED TO 4128' - SPOT 100 SXS CEMENT - POOH WITH 40 STANDS -  
CLOSE IN WELL  
(12 HRS RIG)

3-19-02  
RIH WITH TUBING & GET NO TAG - SPOT 150 SXS @ 4128' - POOH WITH 40 STANDS - WOC -  
CLOSE IN WELL  
(7 HRS RIG)

3-20-02  
RIH & GET NO TAG - TRY TO LOAD HOLE - WELL ON VACCUM - POOH - RIH & SET 5 1/2"  
CIBP @ 4117' - PUMP 20 BBLs WATER DOWN CASING - NDBOP - WELD ON 5 1/2" PULL  
NIPPLE - CUT CASING @ 4093' - LAY DOWN 13 JOINTS - SHUT DOWN  
(5 HRS RIG)

3-21-02  
POOH WITH 83 JOINTS - SHUT DOWN - STORM - RAIN AND LIGHTING

3-22-02  
POOH WITH 127 JOINTS TOTAL - RIH WITH TUBING TO 4116' - SPOT 100 SXS - POOH - WOC  
RIH & TAG @ 3780' - CIR. MUD - POOH & SPOT 30 SXS @ 2200' - POOH - POOH

