

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HUBBS OFFICE 0101
NEW MEXICO OIL CONSERVATION COMMISSION

MAY 13 9 00 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name L. C. Cooper
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole
2. Name of Operator Tom Brown Drilling Company, Inc.
3. Address of Operator P. O. Box 5706 Midland, Texas 79701
4. Location of Well UNIT LETTER C 660 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 24 TOWNSHIP 9S RANGE 32E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4331 Grd.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cut casing off 1003', recovered 1003' of 8-5/8" 24# J-55 casing on May 9, 1968.
Placed a 25 sx cement plug in and out of 8-5/8" stub,
placed a 35 sx cement plug at 400',
placed a 10 sx cement plug in top of 12-3/4" casing.
Plugs were set per Mr. C. H. Brockett conversation with Mr. Ramey.
Dry hole marker has been placed in top of 12-3/4", it will be several months before the
pits are dry enough to finish.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John L. Oliver TITLE Engineer DATE May 10, 1968
APPROVED BY John W. Ramey TITLE Geologist DATE May 10, 1968
CONDITIONS OF APPROVAL, IF ANY: