

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER		7. Unit Agreement Name
2. Name of Operator <u>Charles B. Read</u>		8. Farm or Lease Name <u>Sineworth</u>
3. Address of Operator <u>P. O. Box 4126, Roswell, New Mexico</u>		9. Well No.
4. Location of Well UNIT LETTER <u>H</u> , <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>5.0</u> FEET FROM THE <u>Last</u> LINE, SECTION <u>19</u> TOWNSHIP <u>9E</u> RANGE <u>34</u> NMPM.		10. Field and Pool, or Wildcat <u>Vada Penn</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>4297.8GL</u>		12. County <u>Lea</u>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to 4025' TD, ran 115 jts (4016') of 8-5/8" OD 24#, 28# and 32# J-55 casing set at 4025', cemented w/350 sx Incor-Poz-Mix A w/6% Gel and 100 sx Incor w/2% CaCl (Halliburton Co). Plugged down 9: 30 PM 8/9/67. BOC 18 hrs. Tested casing at 1000# for 30 min, pressure held.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles B. Read TITLE Operator DATE August 18, 1967

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: