

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SEP 27 1967

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
OG-3846 & K-5061	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator Stoltz & Company - Clark		8. Farm or Lease Name Shell State	
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico		9. Well No. 1	
4. Location of Well UNIT LETTER H 1980 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 17 TOWNSHIP 11 S RANGE 33 E NMPM.		10. Field and Pool, or Wildcat Undes. North Bagley	
15. Elevation (Show whether DF, RT, GR, etc.) 4291 GL		12. County Lea	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cemented 4 1/2" 11.6# N-80 casing at 10,300 with 550 sacks
Pozmix Incor 2% gel with 8# salt per sack. Plug down 8:30
AM 9/19/67. WOC 48 hours and pressure tested casing with
2,000# for 30 minutes, test O.K. Top of cement 7990 by
Temperature Survey.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>H. L. Smith</u>	TITLE <u>Agent</u>	DATE <u>9/27/67</u>
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		