

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>OG 4537</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>Humble "B"</b>
9. Well No. <b>1</b>
10. Field and Pool, or Wildcat <b>Undesignated</b>
12. County <b>Lea</b>

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER
2. Name of Operator <b>Charles B. Read</b>
3. Address of Operator <b>P. O. Box 2126, Roswell, New Mexico 88201</b>
4. Location of Well UNIT LETTER <b>M</b> , <b>554</b> FEET FROM THE <b>South</b> LINE AND <b>554</b> FEET FROM THE <b>West</b> LINE, SECTION <b>24</b> TOWNSHIP <b>10S</b> RANGE <b>33E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>4203.6 GR</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**12/3/67: Ran 305 joints of 5½ inch casing, set at 9924' KB. Cemented w/500 sx cement, 250 sx Incor Poz-Mix A w/2% Gel, 8# salt/sk, 1% CFR2 in last 250 sx cement. Plug down at 5:15 PM, 12/3/67. WOC 48 hrs. Tested casing w/1000# for 30 mins., no pressure drop, test OK.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Charles B. Read</u>	TITLE <b>Operator</b>	DATE <b>12/7/67</b>
APPROVED BY <u></u>	DATE <u></u>	
CONDITIONS OF APPROVAL, IF ANY:		