

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator Meadco Properties, Ltd.		8. Farm or Lease Name Dallas	
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico		9. Well No. 1	
4. Location of Well UNIT LETTER <u>J</u> , <u>2035</u> FEET FROM THE <u>South</u> LINE AND <u>2035</u> FEET FROM THE <u>East</u> LINE, SECTION <u>15</u> TOWNSHIP <u>11 S</u> RANGE <u>33 E</u> NMPM.		10. Field and Pool, or Wildcat Undes North Bagley	
15. Elevation (Show whether DF, RT, GR, etc.) 4255.8 GR		12. County Lea	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17 1/2" hole 4:00 PM 11/22/67. Cemented 12 3/4" 33# H-40 casing at 380 feet with 290 sacks Incor 4% gel, 2% calcium chloride and 100 sacks neat 2% calcium chloride. Plug down 6:00 AM 11/23/67. Cement circulated. WOC 18 hours and tested casing with 800# for 30 minutes, test O.K.

Cemented 8 5/8" 24# & 32# J-55 casing at 3748 with 400 sacks 16% gel, 2% salt and 100 sacks neat 2% calcium chloride. Plug down 7:30 PM 11/27/67. WOC 18 hours and tested casing with 1200# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>H. L. Smith</u>	TITLE <u>Agent</u>	DATE <u>11/30/67</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR - DISTRICT</u>	DATE <u>DEC 1 1967</u>
CONDITIONS OF APPROVAL, IF ANY:		