

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.C.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG-4755
7. Unit Agreement Name
8. Farm or Lease Name Murphy "A" State
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator CAYMAN CORPORATION
3. Address of Operator 610 SECURITY NATIONAL BANK BLDG. ROSWELL, N.MEX.
4. Location of Well UNIT LETTER J, 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 24 TOWNSHIP 10-S RANGE 33-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4205.6 GL

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

## SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-20-67 Well spudded 5:30 PM

11-21-67 T.D. 375' Ran 12 joints 13-3/8", 11-40, casing, set at 375'. Cemented with 400 sx. Reg. +2% Cacl. Plug down @ 2:30 PM

11-22-67 W.O.C. 24 hrs. Pressure tested casing @ 1000# for 30 min. No leaks, drilled out.

18. hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE Agent

DATE 11-24-67

APPROVED BY

TITLE

DATE NOV 27 1967

CONDITIONS OF APPROVAL, IF ANY: