

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
W.D.C.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
K 3983

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

OIL WELL <input checked="" type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER <input type="checkbox"/>	7. Unit Agreement Name
8. Name of Operator Major, Giebel & Forster			8. Farm or Lease Name Nine Ranch State
9. Address of Operator 1126 Vaughn Building, Midland, Texas 79701			9. Well No. 4
10. Location of Well UNIT LETTER N 660 FEET FROM THE South LINE AND 1830 FEET FROM THE West LINE, SECTION 22 TOWNSHIP 10-S RANGE 33-E NMPM.			10. Field and Pool, or Wildcat Middle Lane Permo Penn
11. Elevation (Show whether DF, RT, GR, etc.) 4193' GL			12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1/30/68: Spudded well @ 11:00 a.m. Drilled 17 1/2" hole to 375'.
1/31/68: Cemented 12 3/4" OD 33.38# casing @ 375' w/350 sx cement. Plug down @ 3:30 a.m. Cement circulated. WOC. Drilled cement inside 12 3/4" casing to 370'. At 10:30 p.m. tested casing w/600 psi. OK. Started drilling 11" hole.
2/5/68: Drilled 11" hole to 3900'.
2/6/68: Cemented 8 5/8" OD 24# & 32# casing @ 3900' w/400 sx. Plug down @ 7:00 a.m.
2/7/68: Tested casing w/1000 psi. OK. At 1:00 a.m. started drilling 7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Mr. D. Inger</u>	TITLE <u>Engineer</u>	DATE <u>2/22/68</u>
APPROVED BY <u>Joe A. [Signature]</u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		