

THE SUPERIOR OIL COMPANY

HUTCHERSON "A" COM NO. 1

VADA - PENN FIELD
LEA COUNTY, NEW MEXICO

DRILL STEM TEST

DST (#1) 9842-9892' Bough "C"

Johnston MFE tester, 5/8" BHC on dry DP. TO for 8 minutes preflow with weak to good blow. SI for 1 hour ISIP. TO for 2-1/2 hour test with good blow air throughout. SI for 2 hour FSIP. Pulled and recovered 5356' fluid, including 7 bbls. mud and 69 bbls. SW, no oil or gas, 2420 cc SW in sample chamber, 6140 GPG NaCl, 1 hour ISIP 2484, FP 251-2496, 2 hour FSIP 2496, HP 5099, BHT 158°.