

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 06-5791
7. Unit Agreement Name
8. Form or Lease Name Murphy B State
9. Well No. 1
10. Field and Pool or Wildcat Undesignated
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-
2. Name of Operator CAYMAN CORPORATION
3. Address of Operator P.O. BOX 1352 ROSWELL, NEW MEXICO 88201
4. Location of Well D 660 North 660 UNIT LETTER West , FEET FROM THE 7 LINE AND 10-S FEET FROM 34-E THE West LINE, SECTION 7 TOWNSHIP 10-S RANGE 34-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4249 D.F.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3-6-68 Well spudded 12:00 Noon

**3-7-68 T.D. 395 ft. Ran 13 joints 13-3/8" 48# casing, set at 395 ft.
Cemented with 400 sx. Incor + 2% CaCl. Plug down 5:00 A.M. 50 sx. circ.**

**3-8-68 W.O.C. 24 hrs. Pressure tested casing at 1500# for 30 min. No leaks.
Drilled out.**

Drilling Contractor: Sharp Drlg. Co.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>G. S. McCay</i></u>	TITLE Engineer	DATE March 11, 1968
APPROVED BY <u><i>Joe L. Hines</i></u>	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		