

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
K-5351

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
Southland Royalty Company	Vada-State
3. Address of Operator	9. Well No.
1405 Wilco Bldg., Midland, Texas 79701	1
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER D , 660 FEET FROM THE North LINE AND 660 FEET FROM	Undesig. (Vada-Penn. Ext.)
THE West LINE, SECTION 32 TOWNSHIP 9-S RANGE 34-E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4277.7 GR	Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING CPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11" hole to 4038 feet. Ran 95 jts. 8 5/8" 24# and 32# J-55 casing set @ 4038 feet. Cemented w/600 sx. Incor w/6% gel plus 150 sx. reg. w/2% calcium chloride. Plug down @ 7:10 a.m., MST, March 6, 1968. Top of cement by temperature survey @ 2575 feet. WOC 24 hrs. Tested casing and BOP @ 1500 psi for 30 min. Held O.K. Drill ahead w/7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. H. Can TITLE District Engineer DATE March 19, 1968

APPROVED BY [Signature] TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: