

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE O.C.C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 11 11 49 AM '68 MAY 14 11 49 AM '68

5a. Indicate Type of Lease	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Tom Brown Drilling Company, Inc.	8. Farm or Lease Name Holt-State
3. Address of Operator P. O. Box 5706 Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER M , 554 FEET FROM THE West LINE AND 766 FEET FROM THE South LINE, SECTION 4 TOWNSHIP 10-8 RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4240.7 GL	12. County Lee

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>	OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

0 -	12.00'	DF				
12.00 -	918.07'	27 jts & 1 piece	906.07	17# N-80 LT&C	5-1/2"	
918.07 -	2319.15'	42 jts	1401.08	17# J-55 LT&C		
2319.15 -	7410.69'	156 jts	5091.54	17# J-55 ST&C		
7410.69 -	9990.00'	78 jts	2579.31	17# N-80 LT&C		

Cemented with 150 sx Howco lite wt. and 200 sx Incor 2% gel 8 lbs. salt/sx and 3/4% CFR-2. plug down at 4:00 AM, 5/12/68. Tested casing to 3000 psi. Held OK. Waited 8 hrs and ran temperature survey. Top cement 7620. WOC.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>John L. Oliver</u>	TITLE <u>Engineer</u>	DATE <u>May 13, 1968</u>
APPROVED BY <u>John W. Runyan</u>	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		