

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
<b>K-1763</b>

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	"L"
<b>Bell Petroleum Company</b>	8. Farm or Lease Name
3. Address of Operator	State "K"
<b>P. O. Box 1538 - Midland, Texas 79701</b>	9. Well No.
4. Location of Well	2
UNIT LETTER "L" 1980 FEET FROM THE South LINE AND 660 FEET FROM	10. Field and Pool, or Wildcat
THE West LINE, SECTION 21 TOWNSHIP 11-S RANGE 33-E NMPM.	<b>Bagley Lower Penn North</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
<b>4283.9 GR</b>	Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**48# ST&C Ltd. Service**  
Spudded 5:00 A.M. 4/1/68. Set 13-3/8" csg. at 394' w/400 sx Class "H" w/2% CaCl<sub>2</sub>; cement circulated; plug down at 12:15 A.M. 4/2/68; WOC 18 hours; tested w/600# for 30 mins - test okay.

Set 8-5/8" csg. on 4/9/68 at 3800' (1543' of 32# J-55 & 2276' of 24# J-55 ST&C) cemented w/350 sx Reg. + 2% CaCl<sub>2</sub>; plug down at 6:10 P.M. 4/9/68; WOC 21 hours; tested w/1000# for 30 mins - test okay. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Alvin Rogers* TITLE Production Supervisor DATE April 15, 1968

APPROVED BY *Joe O'Flaherty* TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: