

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator <b>Southland Royalty Company</b>		5. State Oil & Gas Lease No. -
3. Address of Operator <b>1405 Wilco Bldg., Midland, Texas 79701</b>		7. Unit Agreement Name -
4. Location of Well UNIT LETTER <b>E</b> , <b>1980</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>24</b> TOWNSHIP <b>11-S</b> RANGE <b>33-E</b> NMPM.		8. Farm or Lease Name <b>Epperson</b>
		9. Well No. <b>4</b>
		10. Field and Pool, or Wildcat <b>Unsub. (Inbe-Permo Penn. ...)</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4226.0 GR</b>		12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Coral Drilling, Inc., spudded well @ 3 p.m., 3-27-68. Drill 15" hole to 390'. Ran 13 jts. 11 3/4" 42# H-40 ST&C casing set @ 390'. Cemented w/375 sx regular cement w/2% calcium chloride. Cement circulated. Plug down @ 1:30 a.m., 3-28-68. WOC 24 hours. Test BOP and casing @ 1000 psi for 30 minutes - hold O.K. Drill ahead 11" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *C.H. Chan* TITLE District Engineer DATE 3-29-68

APPROVED BY *John H. ...* TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: