

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-10358

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Meadow Properties, Ltd.	8. Farm or Lease Name Ararada-State
3. Address of Operator Box 953, Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER I 660 FEET FROM THE East LINE AND 1980 FEET FROM THE South LINE, SECTION 29 TOWNSHIP 11S RANGE 8SE NMPM.	10. Field and Pool, or Wildcat Highway 1
15. Elevation (Show whether DF, RT, GR, etc.) 4882.3 GR	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7 7/8" hole total depth of 10220'. 4 1/2", 11.80, J & N casing set at 10210' and cemented with 600 sac: 50-50 Incon Por-mis cement, 2% gel, 75% GPO-2 and 11% salt per sack. Pipe set 4:20 p.m. 4/21/63. Cement allowed to set 22 hrs. before testing 2500# for 30 min. with no drop.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>Ernest Smith</i></u>	Agent	DATE <u>5/1/66</u>
APPROVED BY <u><i>Joe Hamey</i></u>	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		