

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O.C.C.
 NEW MEXICO OIL CONSERVATION COMMISSION
 MAY 31 8 14 AM '68

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
OG - 5338	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Pennzoil Company		8. Farm or Lease Name Tarris-State
3. Address of Operator P. O. Drawer 1828, Midland, Texas 79701		9. Well No. 2
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1830</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>11-S</u> RANGE <u>34-E</u> NMPM.		10. Field and Pool, or Wildcat Inbe Permo Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4199.4 GL		12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
 TEMPORARILY ABANDON ☐
 PULL OR ALTER CASING ☐
 OTHER ☐

PLUG AND ABANDON ☐
 CHANGE PLANS ☐
 OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
 COMMENCE DRILLING OPNS. ☐
 CASING TEST AND CEMENT JOB ☒
 OTHER ☐
 ALTERING CASING ☐
 PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 5-14-68 Drld. 7 7/8" hole to 9876' - Ran logs. Ran 305 jts. (9850') of 5 1/2", 17#, J-55 & N-80 casing & set @ 9861' w/Lynes casing packer from 9853-9856'. Cemented w/445 sx Class "II" 2% gel, 8# salt & 3/4% CFR-2 per sack - Plug down @ 1:15 PM. WOC
- 5-15-68 Top cement 8210' on temperature survey
- 5-19-68 Drld. out cement & D.V. Tool @ 9850' w/fresh water. Pressure test casing to 2000 psi - held 30 minutes - OK. Drill out csg. shoe @ 9858'. Will complete open hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Rodney C Boyd TITLE Petroleum Engineer DATE 5-27-68

APPROVED BY [Signature] TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: