

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION

MAY 24 11 35 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator The Superior Oil Company		8. Farm or Lease Name Pruitt COM
3. Address of Operator P. O. Box 1900, Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER L , 1830 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 22 TOWNSHIP 9-S RANGE 34-E NMPM.		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) GL 4233 KB 4248 Est.		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spud date at 5:30 A.M. on 5/19/68. Drlg. 15" hole to 419', ran 11-3/4", 42#, H-40 ST&C csg. to 419' and cemented with 400 sax regular w/2% CaCl with good returns to surface. Cement job completed at 7:30 P.M. on 5/19/68 with final pressure of 1000 psig. WOC 24 hrs., installed and tested BOP and Hydril to 1000 psig. Now drilling a 11" hole beneath surface casing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. D. Salay TITLE Petroleum Engineer DATE May 21, 1968

APPROVED BY [Signature] TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: