

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

MAY 28 11 28 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 00 - 5338
7. Unit Agreement Name
8. Farm or Lease Name Harris-State
9. Well No. 3
10. Field and Pool, or Wildcat Underdrilled
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Dennizoil Company
3. Address of Operator P. O. Drawer 1828 - Midland, Texas 79701
4. Location of Well UNIT LETTER J, 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 5 TOWNSHIP 11-S RANGE 34-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4195.6 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-15-68 Spudded 17 1/2" hole at 9:30 PM

5-16-68 Drld. to 375' - Ran 11 jts. 13 3/8" O.D., 48#, H-40 csg. to 370' - Cemented w/145 sx Class "A" 5% gel plus 150 sx Class "A" 2% CaCl - plug down @ 4:00 PM - Cement circ. OK

5-17-68 After 18 hours MOC, tested csg. to 1600# for 30 min - OK

5-22-68 Drld. 11" hole to 4000' - Ran 125 jts. 3 5/8" O.D., 24# & 32#, J-55 csg. to 4000', Cement w/300 sx Class "C" 50/50 Posmix 5% gel & 11# salt per sack plus 150 sx Class "C" w/8# salt per sack. Plug down @ 12:45 AM 5-23-68.

5-24-68 Ran temperature survey - Top cement 2387' - After 26 hrs MOC, tested csg. to 1500# for 30 min - OK

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Drilling Superintendent DATE 5-27-68
APPROVED BY [Signature] TITLE [Signature] DATE 5-27-68
CONDITIONS OF APPROVAL, IF ANY: