

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION
JUL 5 9 06 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-3905 & OG-5846

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Stolts & Company-Clark	8. Farm or Lease Name Peggy Com.
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER E , 1980 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 11S RANGE 33E NMPM.	10. Field and Pool, or Wildcat Undes. North Bagley
15. Elevation. (Show whether DF, RT, GR, etc.) 4302 GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17" hole 6/18/68. Cemented 13 3/8" 48# H-40 casing at 370 feet with 400 sacks Type H cement. Cement circulated. Plug down 6:00 PM 6/18/68. WOC 18 hours and pressure tested with 500# for 30 minutes, test O.K.

Cemented 8 5/8" 32# & 24# J-55 casing at 3730 feet with 200 sacks Incor Pozmix, 2% gel, 2% calcium chloride. Plug down 7:00 PM 6/22/68. WOC 18 hours and pressure tested casing with 1000# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *H. K. Smith* TITLE Agent DATE 7/3/68

APPROVED BY *[Signature]* TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: