

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-5351	
7. Unit Agreement Name	
-	
8. Farm or Lease Name	
Vada-State	
9. Well No.	
4	
10. Field and Pool, or Wildcat	
Vada (Penn.)	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Southland Royalty Company
3. Address of Operator 1405 Wilco Bldg., Midland, TX 79701
4. Location of Well UNIT LETTER <u>J</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>9-S</u> RANGE <u>34-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4261.0' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-2-73 - Set CIBP on wire line in 5½" csg @ 9618'. Spotted 5 sx cement on top of BP 9583-9618.

10-5-73 - Shot & recovered 4060' of 5½" csg. Spotted 45 sx cement 3910-4060'.

10-8-73 - Shot & recovered 1060' of 8 5/8" csg. Spotted 70 sx cement 950-1070'. Spotted 70 sx cement 313-425'. Spotted 10 sx cement 0-20'.

All plugs placed w/9.5# mud laden fluid between plugs.
Installed dry hole marker.

All work done by Bonanza Casing Pullers, Inc.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C.H. Chan TITLE District Engineer DATE 11-2-73

APPROVED BY John W. Remyan TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: