

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

JUL 2 11 37 AM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-5351	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator SOUTHLAND ROYALTY COMPANY		8. Farm or Lease Name VADA STATE
3. Address of Operator 1405 WILCO BUILDING, MIDLAND, TEXAS 79701		9. Well No. 4
4. Location of Well UNIT LETTER J, 1980' FEET FROM THE SOUTH LINE AND 1980' FEET FROM THE EAST LINE, SECTION 32 TOWNSHIP 9-S RANGE 34E NMPM.		10. Field and Pool, or Wildcat Undesignated (Vada Penn Ext)
15. Elevation (Show whether DF, RT, GR, etc.) 4261.0' G.R.		12. County LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1708.

Drill 11" hole to 4030'. Ran 117 jts. 8 5/8" 24# and 32# J-55 ST&C casing (used), set at 4030'. Cemented with 500 sacks regular cement with 6% gel plus 150 sacks Incor with 2% Calcum Chloride. Plugged down at 10:45 a.m. 6-29-66. W.O.C. 24 hrs. Found top of cement behind 8 5/8" casing at 1770' Tested B.O.P. and casing to 1500 psi for 30 mins. held O.K. Drilling ahead 7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. H. Chan TITLE District Engineer DATE 7-1-66

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: