

| | | |
|------------------------|--|--|
| NO. OF COPIES RECEIVED | | |
| DISTRIBUTION | | |
| SANTA FE | | |
| FILE | | |
| U.S.G.S. | | |
| LAND OFFICE | | |
| OPERATOR | | |

NEW MEXICO OIL CONSERVATION COMMISSION

AUG 30 8 55 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| | |
|---|------------------------------|
| 5a. Indicate Type of Lease | |
| State <input checked="" type="checkbox"/> | Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. K-3905 | |
| 7. Unit Agreement Name | |
| 8. Farm or Lease Name Sue | |
| 9. Well No. 1 | |
| 10. Field and Pool, or Wildcat H. Ragley Lower Penn | |
| 12. County Lea | |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| |
|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/> |
| 2. Name of Operator Stolts & Company-Clark |
| 3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico |
| 4. Location of Well UNIT LETTER N , 660 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 11 S RANGE 33 E NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 4299 GR |

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 7:30AM 7/28/68. Cemented 13 3/8" 48# J-55 casing at 352 feet with 400 sacks Incor Pozmix 2% calcium chloride. Cement circulated. Plug down 1:15PM 7/28/68. WOC 18 hours pressure tested casing with 600# for 30 minutes, test O.K.

Cemented 8 5/8" 24# & 32# J-55 casing at 3730 feet with 200 sacks Incor Pozmix 2% calcium chloride. Plug down at 6:00 AM 7/31/68. WOC 18 hours and tested casing with 1,000# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. L. Smith TITLE Agent DATE 8/30/68

APPROVED BY John W. Runyan TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: