

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-098591-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mallard-Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 33, T-9-S, R-34-E

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Major, Giebel & Forster

3. ADDRESS OF OPERATOR

1126 Vaughn Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

Unit A, 660' FNL, 660' FEL, Sec. 33, T-9-S, R-34-E
Lea County, New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4244 GL, 4256 DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

Casing test & cement job ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 7/31/68 Spudded well at 8:00 p.m. Drilled 15" hole to 350'. Cemented 11 3/4" 42# H-40 ST&C at 350' with 350 sx Type H cement w/2% HA-5.
- 8/1/68 Plug down at 7:00 a.m. W.O.C. 17 hours.
- 8/2/68 W.O.C. 1 hour. Tested casing with 500 psi. OK. Started drilling 11" hole at 1:30 a.m.
- 8/6/68 Drilled 11" hole to 4050'. Cemented 8 5/8" 24# & 32# J-55 casing at 4050' with 250 sx Type H cement with 6% gel, plus 150 sx Type H with 2% CaCl. Plug down at 8:30 p.m. W.O.C. 3 1/2 hours.
- 8/7/68 W.O.C. 15 hours. Tested casing with 1000 psi. OK. Started drilling 7 7/8" hole at 3:30 p.m.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Partner

DATE August 13, 1968

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED
AUG 14 1968
A. R. BRUNN
DISTRICT ENGINEER

*See Instructions on Reverse Side