

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

SEP 27 8 43 AM '68

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-1348
7. Unit Agreement Name
8. Farm or Lease Name Cabot State
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated (Vada Penn)
12. County Lea

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator K.K. Amini
3. Address of Operator 400 Wall Towers West - Midland, Texas 79701	4. Location of Well UNIT LETTER <u>D</u> <u>554</u> FEET FROM THE <u>North</u> LINE AND <u>554</u> FEET FROM THE <u>West</u> LINE, SECTION <u>29</u> TOWNSHIP <u>10-S</u> RANGE <u>34-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4229 G.L.	16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>

## SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOBS	<input checked="" type="checkbox"/>
OTHER	<input type="checkbox"/>
ALTERING CASING	<input type="checkbox"/>
PLUG AND ABANDONMENT	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-21-68 Spudded well @ 9:30 A.M. Drilled a 15" hole to 370'. Cemented 12-3/4" 33.38# H-40 casing @ 370' with 375 sacks cement plus 2% CaCl. Cement circulated. Plug down @ 5:00 P.M. W.O.C.

9-22-68 W.O.C. total 19 hours. Tested casing with 600 psi O.K. Started drilling an 11" hole @ 12:30 P.M.

9-25-68 Drilled an 11" hole to 4060'. Cemented 8-5/8" 24# & 32# J-SS casing @ 4060' with 400 sacks cement. Plug down @ 10:00 P.M.

9-26-68 W.O.C. total 18 hours. Tested casing with 1200 psi. O.K. Started drilling a 7-7/8" hole @ 4:30 P.M.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. D. Frazier TITLE Engineer DATE Sept. 27, 1968

APPROVED BY John W. Runyan TITLE Geologist DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: