

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

N.M. 034922-1

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use APPLICATION FOR PERMIT for such proposals.)

1. OIL ☒ GAS ☐ WELL ☒ CAFE ☐ OTHER ☐	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR	8. FARM OR LEASE NAME
The Maurice L. Brown Company	Leather 100 Well
3. ADDRESS OF OPERATOR	9. WELL NO.
Unit 200/Cotton Blends Bldg., Hobbs, Texas 75901	1
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface	10. FIELD AND POOL, OR WILDCAT
N. 30° E. 1000' from South line and 1000' from East line.	Hobbs Pool
11. PERMIT NO.	11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA
	Sec. 1 T-36, R-35-S
12. ELEVATIONS (Show whether DE, RT, GR, etc.)	12. COUNTY OR PARISH
4141' RT	Lea
	13. STATE
	N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

6-12-60

Started picking up 1" tubing to wash salt between 5 1/2" and 3 5/8" casing. Encountered salt with 6th joint. Circulated approximately every other joint down. Total of 66 joints during day.

6-13-60

Continued washing of salt between 5 1/2" and 3 5/8" casing. Washed to 4160' with 13th joint of 1" tubing. Salt out of hole and 1 1/2" down 1" casing.

6-14-60 (Monday) 6-15-

Shot 1" casing in collar at 4071' and 1" casing at joint at 4100'. Casing and 1 1/2" down 1 1/2" casing. Left bottom collar at 4071'. Total 1110' down. Shot 1 1/2" casing. Could not enter 1 1/2" casing at 4071' depth.

6-16-

Continued attempting to enter 1 1/2" casing and 1 1/2" while running down tubing. No success in 4 hours. Pumped cement (30 sacks) mixing water there on. Displaced cement. Shot 1 1/2" casing and shot down at 3:30 P.M.

18. I hereby certify that the foregoing is true and correct

SIGNED

Wm. M. Shoemaker

TITLE

District Engineer

DATE

6-21-60

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: