

Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	5. LEASE DESIGNATION AND SERIAL NO. N.M. 0348733-4
2. NAME OF OPERATOR The Maurice J. Brown Company	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR Suite 240/Edison Bldg. 1115. Wichita, Kansas 67202	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Twp. 12N. 10E. 10W. Sec. 10. 11th & 12th Sts. W. 10th St. N. 10th St. W.	8. FARM OR LEASE NAME Feather 628 Lts.
14. PERMIT NO.	9. WELL NO. 1
15. ELEVATIONS (Show whether DE, RT, GR, etc.) 1141' RT	10. FIELD AND POOL, OR WILDCAT Wade Pool
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 10. 12N-10E-10W
	12. COUNTY OR PARISH Sedgewick
	13. STATE Kansas

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6-21-63 (cont.)

Drilled out of hole with tubing.

6-22-63

Drilled top of cement at 1146' (52' above 1 1/2" casing shoe at 1210').

Drilled down tubing. Drilled 75' above of cement through tubing at 1285'

across 12 3/4" surface casing shoe at 375'. Drilled out of hole with

tubing. Drilled top of cement with wire line at 310' (65' above 12 3/4"

casing shoe). Drilled 100' above surface. Drilled down 100' services, Inc.

6-23-63

Final Report

18. I hereby certify that the foregoing is true and correct

SIGNED

W. M. Brown

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE