

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
K-6372

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name None
2. Name of Operator Roger C. Hanks	8. Farm or Lease Name Shell-State
3. Address of Operator 1102 Oil & Gas Building, Wichita Falls, Texas 76301	9. Well No. 1
4. Location of Well UNIT LETTER H , 1980 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 22 TOWNSHIP 11S RANGE 35E NMPM.	10. Field and Pool, or Wildcat Undesignated - Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-10-68 Spudded 15" hole at 12:30 A. M.; drilled to 360'; set 359' of 13 3/8" OD 8Rd 48# New FWPS ST&C Casing #2, cemented with 375 sacks regular cement, 2% CC, circulated; plug down at 6:00 A. M. WOC 24 hours.

11-11-68 Tested 750# for 30 minutes; tested okay.
Started drilling below surface casing at 6:00 A. M.

11-16-68 Drilled to 4303'; set 4303' of 8 5/8" OD 8Rd 24# j-55 and 32# H-40 New Casing, cemented with 300 sacks cement; plug down at 7:45 P. M. WOC 24 hours.

11-17-68 Tested 1500# for 30 minutes; tested okay.
Started drilling below intermediate at 7:45 P. M.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Roger C. Hanks TITLE Owner-Operator DATE November 19, 1968

APPROVED BY [Signature] TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: