

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>K-2217 &amp; OG5002</b>	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator <b>MOREANTO COMPANY</b>		8. Farm or Lease Name <b>State "H"</b>
3. Address of Operator <b>101 North Marienfeld, Midland, Texas 79701</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>A</b> , <b>510</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>East</b> LINE, SECTION <b>5</b> TOWNSHIP <b>10-S</b> RANGE <b>34-E</b> NMPM.		10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>Furnish Later</b>		12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Spud at 4:00 p.m., 12-6-68.**

**Drilled 15" hole to 367' and ran 12 jts 11 3/4" 42# casing, set at 367' with 450 sacks Class "H" cement, 2% CaCl. Cement circulated. Plug down at 2:30 a.m., 12-7-68. WOC 24 hrs, tested casing w/1000 psi for 30 minutes, held OK.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>V. W. W. W.</i></u>	TITLE <u><b>Dist. Prod. Supt.</b></u>	DATE <u><b>12-11-68</b></u>
APPROVED BY <u><i>John W. Runyan</i></u>	TITLE <u><b>12-11-68</b></u>	DATE <u>                    </u>
CONDITIONS OF APPROVAL, IF ANY:		