

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-101
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR APPLICATION TO WELL OR PRODUCTION OF FRESH WATER TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL WELL FOR SUCH PURPOSES.)		5a. Indicate Type of Lease State ☒ Fee ☐ 5. State Oil & Gas Lease No.
1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-		7. Unit Agreement No.
2. Name of Operator The Maurice L. Brown Co.		8. Form or Lease Name Holt State Com.
3. Address of Operator 1500 Vickers-KSB&T Bldg. Wichita, Kansas 67202		9. Well No. 1
4. Location of Well UNIT LETTER D 660' FEET FROM THE North LINE AND 660' FEET FROM West LINE, SECTION 4 TOWNSHIP 10S RANGE 34E NMPL.		10. Field and Pool, or Wellbore Vada Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4236' GL; 4247' KB		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
SUBSEQUENT REPORT OF:

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-20-77 Drilled cement retainer and 97' of hard cement. Pressure tested Casing.

6-21-77 Went in hole to retrieve bridge plug. Circulated to clean hole. Opened bridge plug to let hole take fluid. Reset bridge plug. Checked fluid level @ 5000'.

6-22-77 No change in fluid level overnight. Released bridge plug and pulled out of hole.

6-23-77 Started milling, made approximately 12' progress. Pulled out of hole. Recovered 30" piece of packer and 28.80' piece of old mud anchor.

6-24-77 thru

6-25-77 Ran tubing, pump and rods.

6-26-77 thru

6-29-77 Setting Pumping Unit And Tanks.

6-30-77 thru

7-11-77 Pumping 100% water. Pumped a total of 1181 bbl. of fluid. (12 days)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. J. Groesbeck TITLE District Engineer DATE 7-11-77

APPROVED BY FILE TITLE FILE DATE JUL 15 1977

CONDITIONS OF APPROVAL, IF ANY: