

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
2. Name of Operator Corinne Grace		5. State Oil & Gas Lease No. K-5470
3. Address of Operator PO. Box 1418 Carlsbad, New Mexico 88220		7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>A</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>17</u> TOWNSHIP <u>10S</u> RANGE <u>33 E</u> NMPM.		8. Farm or Lease Name T.P. State
15. Elevation (Show whether DF, RT, GR, etc.) 4202 KB		9. Well No. 1
		10. Field and Pool, or Wildcat Wildcat-San Andres
		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

June 14, 1973 Mechanic started engine, started pumping 10:00 A.M. 6-14-73, hot oiled down casing with 70 bbls hot oil. Pump started with 12-60" SPM 1 1/2" x 12' pump. Pumped 329 Bbls oil plus 657 Bbls Salt Water ten days. Went off.

June 26, 1973 POOH with rods and pump. Ran repaired pump, started pumping 3:30 P.M. 6-26-73. Pumped 37 Bbls oil plus 70 Bbls salt water six days, went down.

July 5, 1973 Rigged up POOH with rods and pump.

July 6, 1973 POOH with tubing, set CI bridge plug at 4858' GR-Neutron MSMTS.

July, 7, 1973 WIH with tubing testing to 3500 PSI Set at 4858'. Ran rods and pump hung off, started pumping 6:30 P.M. 7-7-73.

July 8, 1973 Pumped 8 Bbls oil plus 16 Bbls load salt water plus 25 Bbls salt water 16 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Kenneth J. Smith TITLE Agent DATE July 9, 1973

APPROVED BY [Signature] TITLE SUPERVISOR DISTRICT I DATE JUL 11 1973  
CONDITIONS OF APPROVAL, IF ANY: