

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE  
OTHER INSTRUCTIONS (if any)  
verso side

FIELD APPROVAL  
District Engineer No. 42, R. 121  
District Engineer No. 42, R. 121

RM 0396347

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use APPLICATION FOR PERMIT for such proposals.)

1. ☐ OIL  
WELL ☒ GAS  
WELL ☐ OTHER
2. NAME OF OPERATOR  
**Apache Exploration Corporation**
3. ADDRESS OF OPERATOR  
**P. O. Box 2299, Tulsa, Oklahoma 74101**
4. LOCATION OF WELL (Report local, nearby, and in accordance with any State requirements.  
See also section 17 below.)  
**1930' FNL & 1930' FNL of Sec. 1-T9S-R35E**

5. SITE AGREEMENT NAME
6. FARM OR RANCH NAME  
**U. S. Schram**
7. WELL NO.  
**1**
8. ZONE, SECTION, OR OTHER  
**Middle-Alfson Penn**
9. SECTION, RANGE, OR OTHER  
**Sec. 1-T9S-R35E**
10. COUNTY OR PARISH  
**Lea**
11. STATE  
**New Mexico**

14. PERMIT NO.  
**GR 4127**
15. EXPLANATIONS (SHOW WHERE NECESSARY, OR ONLY)

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO

SUBSEQUENT REPORTS ON

|                      |                       |                     |                |
|----------------------|-----------------------|---------------------|----------------|
| TEST WATER SHUT-OFF  | DRILL OR AFTER CASING | WATER SHUT-OFF      | REPAIRING WELL |
| FLUID TREATMENT      | CEMENTING CEMENT      | FRAC TREATMENT      | REPAIR CEMENT  |
| SHUT-OFF OR STOPPAGE | SEALING               | SHUTTING OFF A WELL | REPAIR CEMENT  |
| REPAIR WELL          | SEALING               | SEALING             | REPAIR CEMENT  |
| OTHER                |                       |                     |                |

17. SUMMARY OF WORK OR COMPLETED OPERATIONS (Clearly state location of wells, and give pertinent data, including estimated date of starting and completion of work. If well is directionally drilled, give surface location, well measured and true vertical depth, and all numbers and angles pertinent to this work.)

Work began Aug. 14 and was completed Aug. 21, 1972

- (1) Cut 2" tubing at 9505' (Could not unlatch off and on tool.)
- (2) Circulate well with 10.5% mud laden fluid (10.5 mud)
- (3) Spotted 200' cement plug on packer
- (4) Shot 5 1/2" OD casing at 4504'. Pipe was free. 5,546' of 5 1/2" csg. was left in the hole to a depth of 10,050 ft.
- (5) Pumped 35 sack cement plug at 4475'
- (6) Pumped 35 sack cement plug at 4,000' (Shoe of 3 5/8 casing)
- (7) Shot 3 5/8" OD casing at 1,599'. 2,600' of 3 5/8 csg. was left in the hole to a depth of 4,200 ft.
- (8) Ran tubing and pumped 100' cement plug at top of cut in 3 5/8" csg.
- (9) Pumped 100' cement plug at bottom of surface pipe
- (10) Set 10 sack cement top plug
- (11) Installed regulation dry hole marker
- (12) Pits were filled and the location levelled and cleared of junk

Apache Exploration respectfully requests your inspection of the location.

18. I hereby certify that the foregoing is true and correct

SIGNED \_\_\_\_\_

Regional Production Adm.

DATE 10/16/72

(This space for Federal or State official use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY

\*See Instructions on Reverse Side

