

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

OFFICE D. C. C.  
APR 15 2 15 PM '69

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. UG-5201
7. Unit Agreement Name None
8. Farm or Lease Name Sinclair State
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Roger C. Hanks
3. Address of Operator 606 Jall Tower West, Midland, Texas 79701
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>12</u> TOWNSHIP <u>9S</u> RANGE <u>32E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4418' GR

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4-5-69 Ran 9,120' 5 1/2" weighted string of N-80 & J55# csg. Tagged bottom and cemented with 400 sx. posmix, 8# salt per sx., 3/4 of 1% CFR2. Test pressure-1700# for 30 min. Tested okay.

4-6/

4-7-69 Waiting for work over unit.

4-14-69 Shut well in to build tank battery.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Roger C. Hanks TITLE Owner DATE 4-15-69

APPROVED BY [Signature] TITLE SUPERVISOR DISTRICT 1 DATE APR 17 1969

CONDITIONS OF APPROVAL, IF ANY: