

HOBBS PIPE AND SUPPLY CO.

AND LEA COUNTY CASING FULLERS

AUG 11 10 31 AM '69

P. O. BOX 2010

HOBBS, NEW MEXICO 88240

(505) 393-4111

CEMENTING AFFIDAVIT

I, STANLEY SAIKIN, do hereby certify that the following plugging information on the SOUTHWEST NATURAL GAS COMPANY - SANTA FE NO. 1 well is true and correct to the best of my knowledge.

The work was commenced July 10, 1969 and completed July 22, 1969.

A 50 sack cement plug was run at 10,205'.
A 25 sack cement plug was run at 7,720'.
A 25 sack cement plug was run at 5,580'.
A 75 sack cement plug was run at 4,250'.
A 100 sack cement plug was run at 1,425'.
A 100 sack cement plug was run at 470'.
A 10 sack cement plug was run in the top hole.

Recovered approximately 10,200' of 4 1/2" casing.
Recovered approximately 1,400' of 8 5/8" casing.



STANLEY SAIKIN