

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

JUN 23 11 20 AM '69

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. B-9380	
7. Unit Agreement Name -	
8. Farm or Lease Name N.M. 'AQ' State NCT-6	
9. Well No. 1	
10. Field and Pool, or Wildcat Undesignated	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator TEXACO Inc.
3. Address of Operator P.O. Box 728 - Hobbs, New Mexico 88240
4. Location of Well UNIT LETTER N , 660 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 25 TOWNSHIP 10-S RANGE 33-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4203' (GR)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 3975'

11-3/4" O.D. 23.72# & 42# Casing set @ 360'

Ran 3954' (122 Jts) 8-5/8" O.D. 28# & 32# Casing cemented @ 3970' with 600 sx TLW and 200 sx Incor Neat Cement. Cement circulated. - Plug @ 3950'. Job complete 8:15 A.M., June 21, 1969.

Tested 8-5/8" O.D. Casing w/1500# for 30 minutes from 2:00 to 2:30 A.M., June 22, 1969.
Tested O.K. Drill out cement and retested w/1500# for 30 minutes from 4:00 to 4:30 P.M., June 22, 1969.

Job complete 4:30 P.M. - June 22, 1969.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Leslie H. Clements</u>	TITLE <u>Assistant District Superintendent</u>	DATE <u>June 23, 1969</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>Assistant District Superintendent</u>	DATE <u>June 23, 1969</u>
CONDITIONS OF APPROVAL, IF ANY:		