

Proposed Plugs

10 sk plug at surface →

35 sk (100') plug across shoe →

35 sk (100') plug at
Top of Salt @ 820' →

35 sk (100') plug across shoe →

25 sk (100') plug across stub →

Top of Wolfcamp @ 8850' →

CIBP @ 9650' →

← 13 3/8" @ 372'. Cemented
to surface w/ 375 sx.

← 8 7/8" @ 4060'. Cemented
to surface w/ 1200 sx.

← Top of cement @ 8640' by temperature
survey.

← perforations: 9792' - 98

← 5 1/2" @ 9882'
cemented w/ 225 sx.

BUREAU OF LAND MANAGEMENT
HOBBS, NM

JUL 31 2 01 PM '95

RECEIVED