

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

JUN 26 1 22 PM '69

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG-5332
7. Unit Agreement Name
8. Farm or Lease Name Cap 692 Ltd.
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator BTA Oil Producers
3. Address of Operator 104 South Pecos, Midland, Texas 79701
4. Location of Well UNIT LETTER <u>E</u> , <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>2</u> TOWNSHIP <u>9-S</u> RANGE <u>35-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4169' K.B.

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-7-69: Now drilling 7-7/8" hole @ 7140'.

6-14-69: Now drilling 7-7/8" hole @ 8908'.

6-23-69: Drilled 7-7/8" hole to 9840'. Ran 5 1/2" O.D. 17# LT&C Casing set @ 9840' w/300 sx cement. Plug down 8:30 a.m. 6-23-69. WOC.

6-24-69: After WOC 18 hrs. pressure tested casing to 1200# for 15 min. - Held O.K. Prep. to complete.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Drilling Manager DATE 6-24-69

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: