

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

JUL 22 10 35 AM '69

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator <b>The Superior Oil Company</b>		8. Farm or Lease Name <b>Pyron Com</b>
3. Address of Operator <b>P. O. Box 1900, Midland, Texas 79701</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>N</b> <b>510</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>11</b> TOWNSHIP <b>9-S</b> RANGE <b>34-E</b> NMPM.		10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>GR-4224; DF-4235 Est.</b>		12. County <b>Lee</b>

16.

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input checked="" type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>	OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 2:00 PM on July 15, 1969, and drilled 15" hole to 400'. Ran 11-3/4", 42#, E-40, ST&C casing to 400' and cemented with 400 sacks regular containing 2% calcium chloride. Cement circulated to surface with cement job completed at 1:00 AM on July 16, 1969 and final pressure of 1000 psig. Installed casinghead and blowout preventers and tested to 1000 psig. After waiting on cement for 19 hours, drilled out of 11-3/4" casing at 8:00 PM on July 16, 1969.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. D. Delany

TITLE Production Engineer

DATE July 18, 1969

APPROVED BY [Signature]

TITLE SUPERVISOR DISTRICT V

DATE 1005

CONDITIONS OF APPROVAL, IF ANY: