

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

Aug 13 4 00 PM '69

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.
-

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name -
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name F. B. Gist
3. Address of Operator P.O. Box 728, Hobbs, New Mexico 88240	9. Well No. 2
4. Location of Well UNIT LETTER H 2080 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 31 TOWNSHIP 11-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4299' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 3750'
11-3/4" O.D. 23.72# & 40# casing set at 358'

Ran 3730' (123 joints) 8-5/8" O.D. 24#, 28# & 32# Smls. casing and cemented at 3750' w/470 sx TLW containing 4% gel and 5# gilsonite per sack and 200 sx Class 'C' cement containing 10# salt per sack. Cement circulated. Plug at 3730'.

Job complete 1:30 AM August 8, 1969.

Tested 8-5/8" O.D. casing for 30 minutes w/1000# from 4:00 to 4:30 PM August 8, 1969. Tested OK. Drilled out plug and re-tested for 30 minutes from 5:30 to 6:00 PM August 8, 1969. Tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. Morgan TITLE District Superintendent DATE August 13, 1969

APPROVED BY John W. Runyan TITLE Assistant District Superintendent DATE August 13, 1969

CONDITIONS OF APPROVAL, IF ANY: