

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E 1110
7. Unit Agreement Name
8. Farm or Lease Name Antweil State
9. Well No. 1
10. Field and Pool, or Wildcat Mescalero SA
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole
2. Name of Operator Mountain States Petroleum Corporation
3. Address of Operator Box 1936, Roswell, New Mexico 88201
4. Location of Well UNIT LETTER P 990 FEET FROM THE South LINE AND 330 FEET FROM THE East LINE, SECTION 27 TOWNSHIP 10S RANGE 32E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4335 KB

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Received verbal permission Hobbs Office to P&A.

Pulled rods and pump. Loaded hole with 40 bbls of heavy mud. Set 25 sx regular cement plug from 4104' -3784' in 4.5" 9.50# csg (BP on wire line at 4104'), pumped down with heavy mud. Pulled tubing and set 25 sx regular cement plug from 385' to 60' inside 4-1/2" csg. Pulled remainder of tubing. Cut off braden head and set dry hole marker with 10 sx cement. Preparing to level location after remainder of equipment is moved off. No casing recovered. Job completed 2 PM, Feb. 1, 1972.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Kay C. Hansen TITLE Agent DATE March 15, 1972

APPROVED BY John Ranyan TITLE Geologist DATE DEC 20 1972

CONDITIONS OF APPROVAL, IF ANY: