

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

HOBBS OFFICE
Dec 22 12 51 PM '69

5. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator BTA Oil Producers	8. Farm or Lease Name Barton 695 Ltd.
3. Address of Operator 104 S. Pecos, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER K, 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 14 TOWNSHIP 9-S RANGE 35-E NMPM.	10. Field and Pool, or Wildcat Bough Permo Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4141 K.B.	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-7-69 Now drilling 7 7/8" hole @ 7976'.

12-14-69 Now drilling 7 7/8" hole @ 9105'.

12-21-69 Drilled 7 7/8" hole to 9790'. Ran 5 1/2" O.D. 17# J-55 & N-80 casing set @ 9790' w/300 sx cement. Plug down 9:30 P.M.
12-21-69. WOC.

12-22-69 After WOC 18 hrs., pressure tested casing to 1500# for 30 min. Held O.K. Now MORT and prep to complete.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Drilling Manager DATE 12-22-69

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY:

652 24 1060