

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG-5204

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator John L. Cox	8. Farm or Lease Name Humble State
3. Address of Operator 408 West Wall, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER B , 660 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 16 TOWNSHIP 9S RANGE 35E NMPM.	10. Field and Pool, or Wildcat Vada Penn Ext.
15. Elevation (Show whether DF, RT, GR, etc.) 4168	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:



REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole at 11:00 A.M. on 12-3-69. Cemented 12-3/4" 45# casing at 481' w/375 sx. regular. Cement circulated. Plug down 5:45 P.M. on 12-3-69. W.O.C. 12 hours and pressure tested casing w/500# for 30 min. Test O.K. Cemented 8-5/8" 24# & 32# casing at 4046' w/400 sx. Plug down 6:15 A.M. on 12-8-69. W.O.C. 18 hours and pressure tested casing w/1000# for 30 min. Test O.K. Cemented 5-1/2" 17# casing at 9860' w/550 sx. Plug down 6:30 P.M. on 1-2-70. W.O.C. 48 hours and pressure tested casing w/1500# for 30 min. Test O.K. Top cement behind casing by temperature survey 7840'. Perf. 9840-9856' w/4 holes. Acidize w/2000 gal 15% acid.

18 hrs minimum

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Owner	DATE 3-3-70
APPROVED BY 	TITLE ADVISOR DISTRICT	DATE MAR 6 1970
CONDITIONS OF APPROVAL, IF ANY:		