

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.  
- - -

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name - - -
2. Name of Operator <b>Coastal States Gas Producing Company</b>	8. Farm or Lease Name <b>Santa Fe</b>
3. Address of Operator <b>P. O. Box 235, Midland, Texas 79701</b>	9. Well No. <b>4</b>
4. Location of Well UNIT LETTER <b>H</b> , <b>1980</b> FEET FROM THE <b>north</b> LINE AND <b>660</b> FEET FROM THE <b>east</b> LINE, SECTION <b>33</b> TOWNSHIP <b>9S</b> RANGE <b>37E</b> NMPM.	10. Field and Pool, or Wildcat <b>Undes. W. Sawyer (SA)</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3977' GR</b>	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

SPUD DATE: 12-16-69

12-17-69: Ran 13 jts 24# 8-5/8" csg set @ 394'. Cemented w/350 sxs Class "A" w/2% CaCl.  
Cement circ. Tested w/1000#. Held okay. PD @ 4:35 p.m. 12-17-69. WOC 13 hours.

Casing was cemented with Option 2 as follows:

1. Volume of cement slurry - 275 cu. ft.
2. Class "A" cement w/2% CaCl
3. Approximate temperature of slurry - 50°
4. Estimated minimum formation temperature - 70°
5. Estimate of strength at time of testing - 1050# per sq. in.
6. Actual time in place prior to starting cement test - 13 hours

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Joe P. Howard* TITLE Division Production Manager DATE December 19, 1969

APPROVED BY *Joe P. Howard* TITLE  DATE

CONDITIONS OF APPROVAL, IF ANY: