

Gulf State No. 1

Drill Stem Test Summary

DST # 1 8886-8910'. Pennsylvanian. TO 70 minutes. Rec 60'
drilling mud, 30 min ISI 246 psi, FFP 52 psi, 60 min FSI
466 psi.

DST # 2 11,390-11,464'. Devonian. TO 40 minutes. Rec 1700'
WB and 651' mud cut water and 7083' GCSW. 30 min ISI
4323 psi, FFP 4310 psi, 30 min FSI 4323 psi.

DST # 3 Straddle Packer Test 8897-8960'. Bough. Packer failed.

DST # 4 Straddle Packer Test 8871-8990'. Bough. TO 40 min. Rec
70' DM & 30' VSGCDM, 60 min ISI 1750 psi, FFP 631 psi,
60 min FSI 1137 psi.

RECEIVED

SEP 11 1970
U.S. DEPARTMENT OF COMMERCE
ROBES, N. H.