

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.

**E-1516-1**

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>TEXACO Inc.</b>	8. Farm or Lease Name <b>New Mexico 'AR' State</b>
3. Address of Operator <b>P.O. Box 728, Hobbs, New Mexico 88240</b>	9. Well No. <b>3</b>
4. Location of Well UNIT LETTER <b>L</b> , <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>990</b> FEET FROM THE <b>West</b> LINE, SECTION <b>2</b> TOWNSHIP <b>11-S</b> RANGE <b>37-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3955' (DF)</b>	12. County <b>Lea</b>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 11,500'  
8-5/8" OD 32# J-55 & N-80 casing set at 5,000'

Ran 6688' (207 joints) 5-1/2" OD 17# & 20# casing liner. Top of liner at 4799'. Cemented at 11,500' w/500 sx TLW cement w/5# Gelsonite per sack followed w/200 sx Class C cement w/10# salt & 1/4# flocele per sack. Plug at 11,495'. Job complete 2:45 PM, May 18, 1970.

Set cement retainer in 8-5/8" csg at 4593'. Squeezed top of liner at 4799' w/ 200 sx Class C cement. Job complete 5:00 AM, May 19, 1970.

Tested 5-1/2" OD liner w/1000# for 30 minutes from 4:00 to 4:30 PM, May 20, 1970. Tested OK. Job complete 4:30 PM, May 20, 1970.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *[Signature]* TITLE **Assistant District Superintendent** DATE **May 26, 1970**

APPROVED BY *[Signature]* TITLE **Oil & Gas Inspector** DATE **MAY 28 1970**

CONDITIONS OF APPROVAL, IF ANY: