

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Roger C. Hanks	8. Farm or Lease Name FORD
3. Address of Operator 606 Wall Towers West, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>B</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>18</u> TOWNSHIP <u>9S</u> RANGE <u>36E</u> NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4092.9 GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4-3-70 Spudded 17 1/2" hole at 2:30 p.m. Ran 14 joints 12 3/4" 42# casing. Set at 414' with 400 sx. Class H, 2% Calcium Chloride. Cement circulated. Plug down at 11:45 p.m. WOC 18 hours. Tested 1500# for 30 min. Tested okay.

5-5-70 Ran 105 joints 8 5/8" 24# & 32# casing. Set at 4097' with 300 sx. Incor + 2% Calcium Chloride. Plug down at 9:00 p.m. WOC 24 hours. Tested 750# for 30 min. Tested okay. Commenced drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Roger C. Hanks by Wanda L. Hanks</u>	TITLE <u>Operator</u>	DATE <u>May 7, 1970</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>MAY 11 1970</u>
CONDITIONS OF APPROVAL, IF ANY:		